

Project	Estimated Cost	Job Order No. and Date
<u>Expanded Metal Grilles - Alcott & Barton Halls.</u> Furnish and install 645 window and 155 air vent grilles based on security requirements; plus 85 window and 22 door grilles for Tempos M and Q.	\$21,700	54-1498 23 April 1954
<u>Alterations - Barton Hall - OSI Move.</u> Install approximately 150 lineal feet of partitioning; shore 22 bays; vault 10 bays; soundproof 35 bays; install 8 power outlets for IBM and 20 fluorescent fixtures; paint new work only.	\$15,000 (tentative)	See remarks
<u>Alterations - M & Q - DD/I Move.</u> Partition removal and erection; shoring; vaulting; window and door grilles; electrical service; air conditioning (special areas); plumbing; painting; soundproofing.	\$50,000 (tentative)	See remarks
<u>Utility Wiring - Alcott, Barton and Curie Halls.</u> Install 396 receptacles including necessary service to provide branch panel capacity for complete air conditioning. Install 245 window and 7 package type A.C. units.	\$67,665	54-1340 21 April 1954
<u>Fencing - West Potomac Park Buildings.</u> Furnish and install approximately 4,750 lineal feet #5 gauge chain link fence, 7' - 0" high with 3 strands barbed wire around [redacted] Alcott, Barton and Curie Halls.	\$14,350	54-1476 20 April 1954
<u>Alterations - [redacted]</u> Extensive alterations required in conjunction with TSS occupancy of entire building.	\$375,000	54-1770 2 June 1954
<u>Alterations - WH from Qtrs. I to Barton Hall.</u> Remove approximately 360 lineal feet of partitioning; install approximately 1,340 lineal feet of partitioning; remove 2 columns, furnish & install steel "I" beams; paint new work only.		54-1660 17 May 1954
<u>Alterations - TSS Move (partial) from Qtrs. I to Barton Hall.</u> Remove approximately 278 lineal feet of partitioning. Install approximately 344 lineal feet of partitioning; soundproof 160 sq. ft. of space; vault 2 rooms; paint new work only.		54-1660 17 May 1954
<u>Alterations - Logistics Office Move Within Quarters I.</u> Removal and installation of partitions; shoring, vaulting; painting new work only.	\$26,700	54-1660 17 May 1954
<u>Alterations - OO/Contact Move from South To Quarters I.</u> Remove approximately 450 lineal feet of partitioning; install approximately 225 lineal feet of partitioning; shore 47 bays; vault 40 bays; paint new work only; install 10 power outlets for IBM.		54-1660 17 May 1954
<u>Alterations - DCI Move from Administration to South Bldg.</u> Install partitioning; remove partitioning; renovate east elevator; provide window type air conditioners; install tunnel between buildings; install kitchen; painting.	\$114,900	54-1659 17 May 1954
<u>Evacuation of FED/TSS from [redacted]</u> Construct maximum fire resistant walls and roof for storage area; complete vaulting; fire extinguisher system; A.C. and humidity control; partitioning for special rooms and office area; exhaust equipment.		See remarks
<u>Heating, A.C. and Hot Water - [redacted]</u> Furnish and install equipment required to insure satisfactory performance of heating, A.C., ventilating and hot water systems.	\$55,000	54-1707 24 May 1954
<u>Renovations of Medical Examining Area - Central Building.</u> Replace present linoleum with asphalt tile; repaint 16 rooms and corridor; etc.	\$3,922.00	54-1428 29 April 1954
<u>Alterations - R46 Building - Office of Training.</u> Partition erection (450 lineal feet); partition removal (50 lineal feet); vaulting; air conditioning; ventilation and heating.	\$27,813	54-1661 17 May 1954
<u>Air Conditioning - Telephone Frame Room - South Building.</u> Furnish and install [redacted] tower including ducts, plumbing & electrical wiring to provide all-weather air conditioning and filtration.		54-1499 23 April 1954

25X1A6a

25X1A6a

25X1A6a

25X1A

25X1A6a

DATE: 19 August 1954

SPECIAL PROJECTS

Estimated Starting Date	Estimated Completion Date	% Actual Work Completed	Remarks
Contract awarded 14 May 1954	Completed 16 August 1954	100%	
7 May 1954	5 September '54	94%	Bell and light system 85% complete. Painting approximately 80% complete and progressing favorably. Package a/c unit equipment arriving on job site.
19 April 1954	See remarks	6%	Further progress delayed pending availability of working space and/or OSI move. Additional requirements still being received.
12 July 1954	15 Sept. '54	30%	Estimate completion of all work within Barton and Curie Halls by 27 August, with exception of package units scheduled to start week of 23 August 1954.
8 July 1954	20 August '54	90%	Waiting on shipment of sliding gates due this week --two days installation.
22 June 1954	January 1955	11%	Work progressing favorably. Color scheme, floor tile and decor of conference room being studied.
12 July 1954	Completed 6 August 1954	100%	
16 July 1954	Completed 6 August 1954	100%	
16 July 1954	Completed 17 August 1954	100%	
16 July 1954	24 August 1954	20%	Contractor proceeding with alterations as space is vacated.
See remarks	Not determined	0%	Major alterations to start following move of OO to Quarters Eye. Tunnel project to be started next week.
			Comparison of two subject areas in process of evaluation.
5 August 1954	5 August 1954	5%	All phases of work progressing satisfactorily.
7 May 1954	Completed 2 August 1954	100%	
10 August 1954	See remarks	40%	Contractor working; excellent progress.
2 June 1954	Approved for Release 2001/08/10 : CIA-RDP78-04718A001000030009-0	88%	Contract substantially completed. By late September 1954, all work remaining.